



"Sharing incident learnings amongst ASI member companies"

"A vision of a safer steel industry"

Number:	SA0022
Subject:	Product falling off truck during unloading process
Date:	March 2007

Incident:

A contracted transport vehicle, loaded at the Port of Brisbane, arrived on site for unloading. While unloading the vehicle a pack of steel tube fell (opposite side to loading).

Pack weight was approximately 800kg. All personnel were in the designated safety zones





Key Lessons:

To be aware that the (un)loading procedures include the safe unloading of third party product.

Recommendations:

- Specify in contractual arrangements how product must be loaded at the port e.g. use trucks with bollard set-up
- Ensure protective bollards are in place before unloading
- Ensure to have an (un)loading procedure in place that ensures a safe area around the trailer. i.e. 'exclusions zones'.

For further information please contact **Ian Cairns** – National Safety Group Co-ordinator: Tel: (03) 9694 4499; Fax (03) 9694 4498; email - <u>ianc@steel.org.au</u>

*** Safety Alerts are distributed by Australian Steel Institute as general information ONLY and are not intended as specific recommendations or advice ***